

Avance Total De Obra

Item	Actividad	Unidad	NAGU101			NAGU102			MOCA103			SABY102			LOTE 10		
			Planificado	Ejecutado	% Avance	Planificado	Ejecutado	% Avance	Planificado	Ejecutado	% Avance	Planificado	Ejecutado	% Avance T3	Planificado	Ejecutado	% Avance
1	Izado de Poste	Und.	1,372.00	1,723.00	126%	2,680.00	2680	100%	3,813.00	3,803.00	100%	651.00	651.00	100%	2,129.00	2,117.00	99%
2	Puesta a Tierra	Und.	1,039.00	996.00	96%	1,724.00	1712	99%	2,079.00	2,021.00	97%	379.00	379.00	100%	1,315.00	1,235.00	94%
3	Armado MT-BT	Und.	1,906.00	3,302.00	173%	3,561.00	3536	99%	6,297.00	6,258.00	99%	794.00	793.00	100%	2,650.00	2,566.00	97%
4	Cimentaciones	Und.	187.00	184.00	98%	19.00	14	74%	352.00	304.00	86%	96.00	96.00	100%			0%
5	Tendido Conductor MT+BT(KM)	km	169.00	169.00	100%	219.000	219	100%	346.00	346.00	100%	48.70	48.65	100%	170.00	170.00	100%
6	Conexiones y Jumpers	Und.	3,264.00	2,970.00	91%	4,939.00	4878	99%	6,712.00	6,225.00	93%	1,257.00	1,256.00	100%	3,882.00	3,536.00	91%
7	Transformadores	Und.	196.00	368.00	188%	309.00	307	99%	473.00	469.00	99%	80.00	80.00	100%	190.00	183.00	96%
8	Gabinetes	Und.	243.00	130.00	53%	231.00	414	179%	242.00	179.00	74%			0%	288.00	303.00	105%
9	Alumbrado Publico	Und.	1,149.00	1,973.00	172%	2,577.00	2469	96%	3,363.00	3,263.00	97%	657.00	657.00	100%	1,999.00	1,953.00	98%
10	Acometidas/10	Und.	6,030.00	4,875.00	81%	8,029.00	8029	100%	13,001.00	9,055.00	70%	2,555.00	2,050.00	80%	7,641.00	6,695.00	88%



Ing. Alberto Rafael Rosario Cabral

Gerente de Ingeniería y Planificación

Dirección de Proyectos Financiados

Programa de Rehabilitación de Redes Eléctricas

Edenorte Dominicana

T: 809-241-9090 Ext. 4821 F: 809-747-5912

E: arosarioc@edenorte.com.do P: www.edenorte.com.do

Síguenos en:    

